

Original Duplicate Triplicate
CONTRACT CERTIFICATE
(For Other Works)

EE/ELE/Y/BR No. 76/18-19

Dt. 18-9-18

No. 2
SBR No. 40/18-19
DATED 2018-9-18

Division: Electricals (Yelahanka)

Sub-Division: Electricals

Bill Received No.

Dated

Divisional

Cash Book Voucher No. Dated.....

Sub Divisional

Job Code :-011-18-000045

Head of Account :P -3255 (110 Village Grants)

Schedule Docket No.

D.R.No. :

Name of Work :- Providing Additional electrical fittings/Timers/Control wires etc,at New Zones for Byatarayanapura assembly constituency Ward no 5 to 11.

Name of Contractor and Full Address: Technical Manager KRIDL BBMP Bengaluru .

Reference to Agreement No:EE/Ele/YZ/VO/000016 /17-18

Date:27/02/2018

Certified that the measurements were taken by me on 25/7/18 and recorded of Pages 311777 to 782 of measurement Book No. 3118/17-18 and that the work is satisfactorily executed.

Assistant Executive Engineer
Byatarayanapura Sub-Division
KRIDL, BBMP, Bangalore

Officer-in-charge of work

Certified that the measurement were taken by me on 25/7/18 and found correct. The work is satisfactorily executed. Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Ass. Sub-Division Officer

II Memorandum of Payment

- 1) Total value of work done or supplies made as per account within
- 2) Deduct amount to be held in reserve being percent Rs.....
- 3) " Balance
- 4) Deduct Payment:
 - a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No.....
adjusted towards cash advance recovery of
 - b) Payments } cost store or other material supplied.
Now made } recovery of amount creditable to this/other work
Amount paid on this bill Cheque / Cash.
- 5) Balance being unpaid value of work done held in reserve.
- 6) Deduct cash advance made on the Office cash Book Voucher No.....
dated.....less adjustments.
- 7) Net amount due to or from Contractor unadjustments items.
- 8) Advance to Contractor for materials brought to site (as detailed) within.
- 9) Value of Government materials supplied.

Total amount adjusted -

BBMP, Bangalore
Bill = 711358 = 00

IT 2% 14227 = 00

W.C. 1% 7114 = 00

G.B.F. 1% 711 = 00

F.S.D. 7.5% 53352 = 00

deductions = 75404 = 00

Chucce = 635954 = 00

Assistant Executive Engineer
Byatarayanapura Sub-Division
KRIDL, BBMP, Bangalore

Received Rs. (in words)

by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands)

(For use in the Office)

Witness

1.

2.

Dated

Paid by me by Cheque No.

Cash Rs.

Initials of Officer making payment

Assistant Executive Engineer
Byatarayanapura Sub-Division
KRIDL, BBMP, Bangalore

3255, 110 village grants
711358 = 00
635954 = 00
75404 = 00

ಶ್ರೀ ಅಧೀಕ್ಷಕರು

Executive Engineer
ಶಾ.ಪಾ.ಅ. (ಎ) ಯಶವಂತ ವಲಯ

Sl. No	Description of Item	Unit
	Name Of Work:- Providing Additional electrical fittings/Timers/Control wires etc.at New Zones for Byatrayanapura assembly constituency Ward no 5 to 11.	
1	LED Street light.Supply of LED Streetlight with pressure die cast aluminum housing body with optimal heat sink for better thermal dissipation. Diffuser with Injection moulded & is made of polycarbonate material with high transmission index, delivering superior light output. Rated life Burning Hrs 50000 hr @ Lumen Maintenance of 70%. CCT > 5500K, IP 66 optical and electrical compartment & impact resistance of complete luminaire > IK08. Power Factor >0.9 with mains Current should not be greater than 0.1A to 0.7A & Surge Protection- Min 4KV along with Over voltage/Overload, short circuit/ miswiring protection. Compatible for pole mounting with outer dia of 40mm to 50mm. Universal Voltage driver to operate wide voltage range from 100V to 270V 50/60Hz application. Over load & Short circuit protection ensures reliable operation in spite of problem in output side. Compliance to IS 10322/IEC 60598, LM 79 & LM 80 Adherence with RoHS. UL approved MCPCB. Top access street light with single screw to ensure ease of maintenance at the sight site location with minimized minimal tools. LED Light fixture with W System Power consumption. LED Efficiency>130lm/w at 1W & Fixture Efficiency >80lm/w with nominal CRI >75. Luminaire manufacturer should have in-house facility accredited by NABL/CPRI & any Government certified agency & Design & Development facility certified by ISO 9001:2008 . Housing with supplier word mark /name shall be Engraved / Embossing on the die cast housing/ Body part. Warranty of 5 Years against any manufacturing defect working under standard electrical conditions as mentioned above should be given by LED source manufacture. Suitable for B1/B2 Roads as per IS 1944 Part I & Part II.LED Streetlight 65watts	No
2	Supplying & fixing of 32 mm dia class A GI pipe bracket up to 2 mtrs long bent at suitable angle and fixing to this bracket 1x40/2x40 or rail or RCC pole/wall using suitable clamps, bolts, and nuts and wiring using suitable capacity wires complete. Using 32mm dia G.I pipe	Eac
3	Supplying of 1.1KV grade Aerial Bunched Cable Stranded & Compacted Aluminum Phase Conductor, and Stranded Messenger Conductor with all aluminum Alloy, Phase Conductor is insulated with XLPE Compound, insulated Messenger with specified IS-14255:1995 & confirming to GTP of GROUP-A 2 X 25 + 1 X 25 SQ.MM	Per
4	Stringing of 1.1kv LT Arial Bunched Cable, BESCOM SR	Per
5	Supply and Installation / Fixing / Provision of Pole box with HRC Fuse / MCB provision and suitable connector / terminal for 3 Ph / 1 Ph connections with Loop-In & Loop-Out terminals for 10 Sqmm / 25 Sqmm 3.5 C Al/Ar / Cu/Ar Cable and branch out 2.5 Sqmm 2 core Al/Cu PVC Insulated cable, enclosed in a Thermoplastic, Polystyrene enclosure, which should be shock proof, safe, IP65(Weather Proof), rust proof, dust proof, water proof having Internally Embedded Gasket with provision for cable entry through IP65 Thermoplastic, polyamide glands and/or grommets.200mmx200mmx98mm	No
6	Supplying and fixing angle iron frame work fabricated out of M.S. angle iron.. And M.S. flat... with bolts, washers etc., and painted with 2 coats of red oxide and then two coats of approved paint. a)40X40X6mm	Mtr
7	Supplying and fixing Moulded Case Circuit Breaker (MCCB) over the existing wood/panel board using necessary screws, bolts, nuts and wiring complete. Protection of Overload and Short circuit with thermal Magnetic/Micro processor release and Earth Fault as per IS-13947. (Icu = Ics) THREE POLE 100Amps25kA.	No
8	Open Conduit Systeme: Supplying heavy gauge PVC conditpipe,..... dia confirming to IS 2509 with suitable size bends,junction boxes, adhesibve paste etc., and fixing using inverted wood plugs in case of RCC ceiling and RCC wall stone structure or plug incase of brick walls and cement plastering damaged portionusing heavy gauge saddles at an interval of 700mm using NF screws.c)25mm dia 2mm thick	Pe
9	2 Pin Cross Arm with pole clamp, bolt & nuts & washers for RCC Pole - MS	Ne
10	Piercing Connector Suitable for 16 Sqmm - 95 Sqmm AB Cable - Street Light Connections	No
11	Suspension Clamp Assembly16 to 70 Sqmm Bare Messenger(Exclusive of pole clamp and eye hook)	No
12	Dead End Clamp/Anchor Clamp Assembly 25 to 95 Sqmm Bare Messenger(Exclusive of pole clamp and eye hook)	No
13	Fixing of 2 Pin cross arm with insulator and Braces fixing	No

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty	Cost	Qty	Rate	Amount	Qty	Cost	
104	1946880.00	0	18720.00	0.00	104	1946880.00	
87	77691.00	0	893.00	0.00	87	77691.00	
0	0.00	1995	143.00	285285.00	1995	285285.00	
0	0.00	1995	10.30	20548.50	1995	20548.50	
5	10890.00	38	2178.00	82764.00	43	93654.00	
5	1315.00	22	263.00	5786.00	27	7101.00	
5	20220.00	38	4044.00	153672.00	43	173892.00	
50	3500.00	171	70.00	11970.00	221	15470.00	
0	0.00	79	162.00	12798.00	79	12798.00	
0	0.00	160	160.00	25600.00	160	25600.00	
0	0.00	80	190.00	15200.00	80	15200.00	
0	0.00	8	131.00	1048.00	8	1048.00	
0	0.00	80	96.00	7680.00	80	7680.00	

14	Erection of Suspension Clamp - 25 to 95 sqmm bare messenger	
15	Installation of Insulation piercing connector for main to street light Main : 16-95sqmm, Tap : 1.5-10sqmm(EP95)	
16	Fixing of Universal Hook/Dead end clamp	
	Total Rs	
	Add KRIDL Charges 11%	
	Total Rs	

Certificate: 1. Certified that the Above Work has been carried out satisfactorily

[Handwritten Signature]
T. N. B. B. B.

[Handwritten Signature]
Assistant Executive Engineer (E&I)
BBMP, Bangalore

0	0.00	80	115.00	9200.00	80	9200.00
0	0.00	160	54.00	8640.00	160	8640.00
0	0.00	6	112.00	672.00	6	672.00
	2060496.00			640863.50		2701359.50
	226654.56			70494.99		297149.55
	2287150.56			711358.49		2998509.05